

Apr. 9

Wednesday, April 9, 2014
12:57 PM

* Wire Chambers

- progress soldering Ground planes, signal
- waiting for signal feed-through.
- one of 4 were different.!

* Preamp connectors

- in UT shop: adapters to existing preamp boards.
- 44-pin connector through-hole
4 extra pins
- would be difficult to splice, though
- we are using old preamp boards.
- David was going to talk to Diane.

* Alignment hardware:

- Seppo found alignment laser
- all other parts commercial
- except V-block → UT shop.
- Jack: meeting w/ Pet Heller? alignment group.
- we align things; they will check our alignment.
periodically.
- glue targets to W.C.
- magnetic hole for X-Y tables.
- separate check of pitch & yaw [most important] & roll.
- kinematic mounts for W.C.

- Scott, Caleb working, will share this week.

* RFSF

- having trouble ordering capacitor.

* Magnet - completed more than half pieces
- ready to start putting together and winding.

100 windings \times 1mm ϕ \times 70cm long

- Seppo - Power Supply specs?

- note: junction strips need covers.